



# SHARING OF EXPERIENCE FROM PRECAST TO MIC FROM SINGAPORE TO HONG KONG 11 JULY 2019

Dubai  
Abu Dhabi

Shanghai  
Wuhan  
Shenzhen  
Macau Hong Kong  
Hanoi  
Bangkok  
Ho Chi Minh City  
Kuala Lumpur  
Singapore  
Jakarta

■ P&T Offices



## Outline of Today's Presentation

- Precast to PPVC – P&T's Singapore experience
- Key milestones
- Current PPVC design in Singapore
- Applying experience to Hong Kong MiC design

# Terminology

**HK**

**MiC**

- Modular
- Integrated
- Construction

**SG**

**PVC**

- Precast
- Volumetric
- Construction

**SG**


**PPVC**

- Precast
- Pre-finished
- Volumetric
- Construction


# Singapore



## Foreign work permit holders in Singapore (June 2017)



## Singapore foreign workforce (June 2017)



Dec 2013 Riot at Little India, Singapore

To improve productivity and reduce dependency on foreign workers

infogram

# Hong Kong



**Figure 4 – Average construction costs comparison in selected cities\***




Note: (\*) The costs are based on the costs of six building types including high rise apartment, office block, warehouse, hospital, school and shopping mall.

**Figure 5 – Skilled workers shortage forecast in selected trades**

	2018	2019	2020	2021	2022
Concretor					
Plumber					
Carpenter					
General welder					
Metal worker					
Plasterer & related workers					
Electric fitter					
Ventilation mechanic					
Lift and escalator mechanic					
Number of workers in shortage:					
501-1 000	1 001-1 500	1 501-2 000	≥2 000		

**Figure 6 – Percentage of registered construction workers by age**





## Precast to MiC – some milestones

Singapore HDB Tampines  
N4C24 – precast beam, slab  
and wall



Singapore Woodsville Exec  
Condominium – **precast column**, beams  
and slab

Hong Kong Grandeur Terrace  
Precast slab

Singapore Park Green Exec  
Condominium – **precast shear wall**,  
columns and facade

Mapletree Business City –  
precast hollow core slab

2011 to present Singapore **35 Public  
Housing Projects** comprising >13,000  
homes – precast beam, slab, column  
and wall



Singapore The Crest Condominium Project  
– **precast biaxial voided deck**, shear wall,  
balcony, facade

Hong Kong Shatin 36C Subsidised  
Housing Project – precast structural  
wall




Singapore HDB Bukit Batok  
N4C11 **PPVC construction**



Singapore Canberra Drive  
Condominium PPVC  
construction




Hong Kong Matrix Deck - Breast Cancer  
Foundation



Hong Kong, Pre-acceptance submission  
for steel MiC system

Hong Kong, Pre-acceptance submission for  
**40 Sty Concrete MiC Building**, HK patent  
appln no. 18114717.3



Hong Kong, Pre-acceptance submission for  
**20S Steel / Aluminium MiC system**, HK patent  
temp appln no. P6001

1992

2001

2003

2005

2010

2011

2013

2014

2015

2015

2017

2018

2018

2019



## PRECAST STRUCTURE (1990 – 2000)



HDB Tampines Public Housing (1992)



- Precast non-structural fascade
- Precast half slab
- Precast staircase
- Precast beams
- Cast in situ columns and shear walls



Casa Cairnhill (1990)

- Precast non-structural fascade
- Precast staircase

# PRECAST STRUCTURE (1990 – 2000)



- Similar detailing as cast in situ concrete
- Void out some parts to be cast at the site to effect structural connection
- Reinforcement protrudes out from structure, obstructing placing of members



- Difficulty in installation
- Site fix reinforcement formwork still here and there

WE NEED TO SIMPLIFY



## WOODSVALE EXECUTIVE CONDOMINIUM (2001)




9 blocks of apartments, 969 units, GFA 95,184m<sup>2</sup>

- Design and Build procurement method
- Design for precast from beginning stage

BCA Best Buildable Design Award 2001

# WOODSVALE EXECUTIVE CONDOMINIUM (2001)




System form  
cast in situ  
perimeter  
shear wall

# Precast columns


# Precast beams

## Precast prestressed half slab




- Simple framing – shortest load path
  - Work with Architect from beginning to design for precast
  - Good teamwork with Client, Architect and Contractor

# WOODSVALE EXECUTIVE CONDOMINIUM (2001)





- System formwork cast in situ perimeter shear wall (175mm)
- Precast prestressed half slab
- Precast beams
- Precast columns, up to 3 storeys high
- Precast staircase



- Simplify column beam joint

# WOODSVALE EXECUTIVE CONDOMINIUM (2001)

- 250x900 precast columns
  - Early adoption of grout filled pipe sleeve splicing system





## PARK GREEN EXECUTIVE CONDOMINIUM (2005)



- Design and build procurement method
- Early involvement to design for precast


BCA Best Buildable Design Award 2005

# PARK GREEN EXECUTIVE CONDOMINIUM (2005)




Fig. 6.5 – Isometric view of precast components used


- All vertical elements are precast – shear wall, fascade, balcony ...etc
- All horizontal elements are 175mm cast in flat plate with table form
- Early application of precast shear wall




VERTICAL JOINT




TYPICAL INTERNAL VERTICAL JOINT



DETAIL OF DOOR WALL BEAM



TYPICAL LOAD BEARING WALL HORIZONTAL JOINT



TYPICAL HORIZONTAL JOINT AT BATHROOM AREA



Fig. 6.9 – Lowering of precast wall panel during installation

- Simple connection details
- Less protruding bars
- Reduced site formwork

# PARK GREEN EXECUTIVE CONDOMINIUM (2005)





Fig. 6.11 – On-site precasting for simpler components

- **Precast 2D elements on site, saving in transportation**
- **Omit external scaffolding**



# SINGAPORE HDB PUBLIC HOUSING, >13,000 UNITS (2012 TO PRESENT)



- Precast fascade including windows
- Precast beams
- Precast prestressed half slab
- Precast or cast in situ columns and walls

- Precast volume approximately 40% to 70%

# SINGAPORE HDB PUBLIC HOUSING >13,000 UNITS (2012 TO PRESENT)



# SINGAPORE HDB PUBLIC HOUSING >13,000 UNITS (2012 TO PRESENT)



Precast House Hold Shelter



Precast service duct



Precast Refuse Chute

# SINGAPORE HDB PUBLIC HOUSING >13,000 UNITS (2012 TO PRESENT)



- Standardised precast design and specifications
- Systematic approach to control quality and cost
- Standard floor height, standard precast staircase and other components
- HDB projects built up a strong supply chain of precast products and skills
- Validation of various types of precast design methods and precast joint details
- Good library of proven precast components and details





# THE CREST CONDOMINIUM (2015)






- Private high end development
- Complex massing, floor plans changes every floor
- Difficult for both cast in situ and precast structure



# THE CREST CONDOMINIUM (2015)







## Structure logic



# THE CREST CONDOMINIUM (2015)



- Precast biaxial voided slab
  - Spans up to 7.5m from core to perimeter
  - 2D slab precast on site






# THE CREST CONDOMINIUM (2015)





## THE CREST CONDOMINIUM (2015)



- Completed 2018
- Complex geometry
- Large scale 2D precast on site
- Precast shear wall connected by NMB splice sleeve
- Precast slab without beam



# PROGRESSION TO MODULAR CONSTRUCTION




Cast in situ




Semi-precast




**An evolution - key design ingredients such as connections, joints ...etc, were achieved progressively over time and finally integrated in modular construction design**



PPVC



PVC



Load bearing precast wall and column, precast slab

# PROGRESSION TO MODULAR CONSTRUCTION - PVC



wall joint



wall joint



slab joint

# PROGRESSION TO MODULAR CONSTRUCTION





## HDB WEST TERRA (2014 - 2018)

Commenced design in 2014  
First Precast Volumetric Construction project in Singapore

- ✓ **PVC modules**
- ✓ **Precast bathroom units (PBU)**
- ✓ **Volumetric household shelters**

Other precast elements

Design and Build contractor –  
Teambuild Construction Pte Ltd



**PROJECT TITLE** HDB West Terra at Bukit Batok N4 C16 and 17

**LOCATION** Bukit Batok West Avenue 6

**DESCRIPTION** 9 Blocks of 22-storey residential building (Total 1793 units) with 2 blocks multi-storey carpark, ESS, precinct pavilions and commercial block

**GFA** 196,180.23 sq.m


**SITE AREA** 53,280 sq.m

**CONSTRUCTION** 27 months (Project completed in 4<sup>th</sup> Quarter 2017)

# HDB WEST TERRA (2014 - 2018)




LAYOUT IDEAS FOR 2-ROOM (TYPE 2)  
APPROX. FLOOR AREA 47 sqm  
(Inclusive of Internal Floor Area of 45 sqm and Air-con Ledge)



## Typical 2RM 45m<sup>2</sup> Unit Type

# HDB WEST TERRA (2014 - 2018)



**HS, PBU & PVC Components managed by Assemblies**



# PPVC (FROM 2014)

2012	2014	2015	2016	2017
<b>Residential Halls at North Hill NTU (Architect consultant)</b>  <u>First PPVC design and adoption in Singapore for Institutional and Student Hostel highrise project</u>  Steel PPVC technology is piloted with the support of NTU	<b>HDB Bukit Batok West Terra at N4 C16/17</b>  <u>First PVC for Public housing high rise residential project</u>  Coupled with 100% PBU and Mass Engineered Timber (MET)	<b>The Brownstone Exec Condo at Canberra Drive</b>  <u>First PPVC for Private housing high rise residential project</u>  Project adopted DfMA technology for the Balconies erection	<b>HDB Valley Spring at Yishun N4 C22</b>  <u>First PPVC for Public housing high rise residential project</u>  All Units adopted PPVC method. 1 <sup>st</sup> project with HHS integrated with PBU	<b>HDB Fernvale Glades at Sengkang N4 C31</b>  <u>PPVC for Public housing high rise residential project</u>  All Units adopted PPVC method. HHS being integrated with the Bedroom

## PVC

- Precast
- Volumetric
- Construction

## PPVC

- Precast
- Prefinished
- Volumetric
- Construction


# PPVC (FROM 2014)

PROJECT	PPVC TYPE	NO. OF STOREY	NO. OF UNITS	
The Brownstone EC	Concrete	10-12	638	completed
Parc Riviera	Concrete	36	752	Under construction
Valley Spring @ Yishun	Concrete	14	824	Under construction
Parc Botannia	Concrete	22	735	Under construction
Fernvale Glades	Concrete	14	1911	Under construction
Stirling Residences	Concrete	40	1259	Under construction




# PPVC (FROM 2014)

N Shape




BACK VIEW




FRONT VIEW

N+U Shape




BACK VIEW




FRONT VIEW

U Shape



BACK VIEW




FRONT VIEW




# HDB YISHUN VALLEY SPRING (2016 - 2018)



# HDB YISHUN VALLEY SPRING (2016 - 2018)



## STRUCTURAL FRAMING PLAN 4 Room Units



# HDB YISHUN VALLEY SPRING (2016 - 2018)



# HDB YISHUN VALLEY SPRING (2016 - 2018)



- U shaped PPVC modules
- Non-composite double wall
- Less cast in situ strip compared with West Terra
- Hoisting by heavy duty tower crane




# TAMPINES TAPESTRY (2016 - 2018)



S/N	Description	Remarks
1	Project Name	The Tapestry
2	Project Address	Tampines Ave 10 (Parcel C)
3	Contract Sum	\$180,400,000
4	Commencement Date	1 November 2017
5	Contract Completion Date	31 October 2020
6	Contract Duration	36 months
7	Client	Bellevue Properties Pte Ltd (CDL)
8	Main Contractor	Woh Hup Private Limited
9	Type of PPVC	Reinforced Concrete (RC) PPVC – 6-sided



# TAMPINES TAPESTRY (2016 - 2018)






# TAMPINES TAPESTRY (2016 - 2018)





# TAMPINES TAPESTRY (2016 - 2018)





# HONG KONG HOUSING SOCIETY SHATIN 36C (2016 - 2018)





# HONG KONG HOUSING SOCIETY SHATIN 36C (2016 - 2018)




- Precast structural wall for perimeter
- Omitted external scaffolding
- Details mainly following guidance of HK COP for Precast Structure 2016







# HONG KONG HOUSING SOCIETY SHATIN 36C (2016 - 2018)




Stage 1 :  
- Install the Steel Bracket  
- Place and adjust the shim plate by laser leveler  
- Place 25mm thk. Non-shrink grout bedding





# BREAST CANCER FOUNDATION (2016 - 2017)



LOCATION PLAN OF PRECAST SEMI SLAB FOR RF



# BREAST CANCER FOUNDATION (2016 - 2017)




First biaxial voided slab project in Hong Kong





# HK 40 STOREY CONCRETE MiC SYSTEM (2018 - 2019)

Comparison	Singapore	Hong Kong
规范	EC1 EC2	COP for Structural Use of concrete 2013 COP for Precast Concrete Construction 2016 COP on Wind Effects in HK
Design Hourly mean wind speed at 10m	18.4 m/s	38.7m/s
Limits to compression ratio	NA	SUC cl. 9.9.3.3
Confined boundary zone	NA	SUC 9.9.3.4 to 9.9.3.6 Up to Y12 – 150 links



(b) Type 3 confined boundary elements




PLAN OF T1W29 WALL DETAILS  
(FROM LEVEL +31.450 TO 6/F)

1 : 20

- Robustness - Provide effective periphery and internal ties to Cl.6.4.1




# HK 40 STOREY CONCRETE MiC SYSTEM (2018 - 2019)



- 40 storey MiC design
- Based on Singapore system with some modification

# OTHER MiC SYSTEMS (2018 - 2019)



- 20 story steel MiC system
  - Aluhouse
  - Submitted for pre-acceptance in Mar 2019




## OBSERVATIONS

- Singapore has a long process of development from precast to PPVC
- Learning by developers, consultants, contractors, sub-contractors and suppliers
- Teamwork between all parties required to implement new technologies / continual R&D
- Progressively gained confidence in design methods, joint details, construction processes and performance of precast structure
- While MiC is being promoted in Hong Kong, continual development and practice of precast structure should not be neglected




Francois Coignet House, 1853

Cast in situ detailing does not work well for precast  
 Need paradigm shift from cast in situ detailing  
 A lot of room for improvement



Coignet Reinforced Concrete System



IstructE Standard Method of Detailing  
 Structural Concrete, 2006



THANK YOU